



COMMONWEALTH of VIRGINIA

DAVID S. EKERN, P.E.
COMMISSIONER

DEPARTMENT OF TRANSPORTATION

P. O. BOX 11649
LYNCHBURG, VIRGINIA 24506
VDOT.Virginia.gov

June 30, 2009

MEMORANDUM

TO: Don Silies
Central Office

FROM: Zachary P. Weddle, P.E. *ZPW*
Area Construction Engineer

PROJECT: 0360-019-805, N501
PPMS 86540
Halifax County

SUBJECT: Project Showing Minutes

On June 23, 2009, the captioned project was shown to potential bidders in accordance with the guidelines of CD-2007-09. Attached, are the minutes of the showing indicating the interested parties present.

All questions were answered.

Attachment

Cc: J. D. Barkley, II, P.E.
B. R. Barnett
Rob Cary, P.E., LS
Harold D. French, P. E.
Robert F. Guercia, P.E.
Andy W. Keeton
Joseph W. King
Thomas Pettus
Bobby C. Pierce
M. A. Roane
Ronald L. Webb

PROJECT SHOWING MINUTES

PROJECT NO.: 0360-019-805, N501

County: Charlotte; District: Lynchburg

Contract ID: C00086540N01; Order No. C69; Route: 360

June 26, 2009

A project showing was held in accordance with CD-2007-9 for the subject project at 10:00 a.m. on Tuesday, June 23, 2009. This was not a required showing. The following persons were in attendance:

Kevin Bragg	Red Oak Excavating
Chris Watts	WCW Earthworks, LLC.
Joseph Bailey	WCW Earthwork, LLC.
Andy Moody	Lanco Paving, Inc.
Ashby Hudson	VDOT/Central Office/Scheduling and Contract
Zachary P. Weddle, P.E.	VDOT/Lynchburg District/Chatham/Halifax Residencies
Thomas W. Pettus	VDOT/Lynchburg District/Halifax Residency
L. Chris Lee	VDOT/Lynchburg District/Halifax Residency

The project showing was held at the VDOT Craftons Gate Area Headquarters. Mr. Zachary Weddle welcomed everyone and requested everyone to sign in. Mr. Weddle stated that this was not a required showing and that the meeting will be recorded. The meeting minutes will be available in about a week on CABB.

Mr. Weddle started by explaining the scope of the project and reviewing some of the project history. The intent of this project is to provide left turn lanes for eastbound and westbound Rte. 360 at the intersection with Rte. 47. The work will include the installation of drainage structures, grading to include fill and grade to drain for ditches. The department has already had some trees cleared from the project. The work will also include the removal of the stumps and the demolition of the existing left turn lanes for eastbound and westbound Rte. 360.

Mr. Weddle also covered the following:

- Federal Aid Project
- Submission of bids are due by 10:00 a.m. July 27, 2009
- Project description
- Contract completion date – December 11, 2009
- Schedule of items
 - Lump Sum Grading

Project Showing Meeting Minutes - 0360-019-805, N501

June 26, 2009

Page Two

- Disposal areas submission requirements according to Specification 106.03 requirement
 - 2007 Road and Bridge Specifications
 - (SWPPP) Storm Water Pollution Prevention Plan required (Section 107.16 e)
 - C-45 SWPPP General Permit
 - Category I Schedule Specification
 - DBE Requirement 5%
 - Storm Water Pollution Plan
 - No Plan and Minimum Plan Concept
 - Maintaining Traffic (Lump Sum Item)
 - All right of way and utilities are clear
 - Utilities – signal poles will be moved, successful bidder to remove concrete pedestals
 - Equipment storage – no equipment may be stored in the median overnight
 - Road and Bridge Standards, February 1, 2008
 - Virginia Work Area Protection Manual, May 1, 2005

Mr. Weddle stressed the importance of properly constructing to proposed typical section. The turn lanes will need to be constructed in such a manner to match the existing slope of the crossover between the eastbound and westbound lanes of Rte. 360. This will require the successful bidder to construct the turn lanes sloping with the existing Rte. 360 pavement and then rolling the grade to match the crossover slope as described in the typical section details. It will be the successful bidder's responsibility to establish the centerline and grades from the information given in the straight line diagram in the contract document. The Construction Project Manager and the Project Inspector will assist in the establishment of the center line and grade as necessary.

Mr. Weddle emphasized proper construction of MS-1A median strip as this is an item that will directly affect drainage and it is close to the travel lanes of Rte. 360.

Mr. Weddle invited everyone to review the project onsite. All participants reviewed the project site and asked site specific questions. All of the questions were answered. The meeting adjourned at 11:00 a.m..

Lynchburg District

Area Constr. Eng.

Project Showing: Turn Lanes Rte. 360/47 Intersection Zachary P. Weddle, P.E.

Project #: (NFO) 0360-019-805, N501 Contract ID No: C00086540/N01

Name	Company	Address	Phone #
Thomas W. Pettus	VDOT	5211 Halifax Rd. Halifax, Va.	476-6342
Zachary Weddle	VDOT	"	"
Kevin Bragg	Red Oak Excavating	5192 Barnesville Hwy Red Oak VA 23917	735-8595
Ashby Hudson	VDOT	1401 E. Broad Richmond, VA	786-2902
Joseph Bailey	W.W. Earthworks, LLC	P.O. Box 287 Farmville, VA 23901	434-547-2668
Chris Watts	"	"	434-547-4455
Chris Lee	VDOT	Halifax	434-572-7672
Andy Moody	Lanco Paving	11010 Bill Tuck Hwy Virgilina, VA 24598	434-572-6713